COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS BTS LAYOUT IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : T-SNo 168/12-13 dt 26.9.2012

3. Head of Account which is Chargeable : P Code - 0625

4. Work Order No. & Dt : EE/DD/468/12-13 dt 28-3-2013

5. Name of Contractor : **SRI.S.D.GOVINDARAJU**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : -

7. Measurement recorded in : M.B. No. 827 Page No 82602 to 82606

8. Check measurement of the Asst. : M.B. No. 827 Page No 82602 to 82606

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : AEE (DSD)

10. a) Asst. Engineer : D.S. ಯಾದವನಾಥ

b) Asst. Exe. Engineer : D.S. ಯಾದವನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.95	10.43 lacs	48 thousand	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
T-Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER

ACCOUNTS SUPTD.-I

Bruhat Bangalore Mahanagara Palike.
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.